				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
1. DOH-CENTER FOR HEALTH DEV'T.								
1.1. Filariasis Elimination Grant	Province Wide	1,250,000.00	01/09/2017		95%	1,238,647.76		On going
1.2. Variable Tranche for CY 2018	Province Wide	150,000.00	10/04/2018			150,000.00		On going
1.3. Fixed Tranche for CY 2019	Province Wide	1,350,000.00	12/20/2019			1,081,350.51		On going
1.4. Medical Assistance for Indigent								
Patients Program (M.A.I.P.) 2019	Province Wide	4,455,000.00	12/23/2019			2,168,073.73		On going
2. PAMANA								
2.1. Rehab.of San Jose Sitio Mahayahay,Magwawa FMR	Sto. Tomas	15,000,000.00	06/07/2016	01/04/2017	98%	13,913,318.99		On going
	Sto. Tollias	13,000,000.00	00/07/2010	01/04/2017	30/0	13,913,316.99		On going
2.2 Open.of Camansa-Sitio Bankawan- Binancian FMR	Asuncion	20,000,000.00	04/25/2016	01/11/2017	95%	19,576,395.89		On going
2.3 Concreting/Impvt of FMR from Linayapan-Malapanit-Dangulog Ph2, Brgy								
Sto.Nino	Talaingod	16,050,000.00	04/17/2015	01/15/2016	95%	16,050,000.00		On going
2.4 Rehab/Impvt Prk 3 Palma Gil-Prk2 Tugas-Naseco FMR	Kapalong	51,200,000.00	07/07/2016	04/14/2019	100%	48,999,412.68		Completed as per physical accomplishment. Financial documents still on process
2.5 Const. of BIGA RCDG Bridges	Kapalong	20,000,000.00	07/01/2016	03/25/2020	100%	20,000,000.00		Completed as per Program of Works
2.6 Opening/Impvt Mambing Brgy Cabidianan FMR	New Corella	10,000,000.00	03/15/2016	09/02/2016	95%	9,328,117.06		On going
2.7 Construction of Civic Center, Madaum	Tagum City	3,000,000.00	01/28/2018	09/24/2018	100%	2,913,872.98		Completed as per physical accomplishment. Financial documents still on process

			Target	Pro	ject Status	No. of	
Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
			Date	Completion	Incurred to Date	if any	
							Completed as per physical
							accomplishment.
							Financial documents still
Tagum City	2,000,000.00	07/05/2018	01/15/2019	100%	1,983,525.71		on process
Provincewide	487,500.00	02/01/2014	12/31/2017	81%	415,087.50		On going
Dujali	18,029,676.06	10/07/2016	12/31/2017	80%	17,775,737.99		On going
	8,481,000.00	07/03/2013			8,168,433.54		
	3,500,000.00	12/18/2018			2,907,231.23		
	50,000,000.00	03/18/2020			13,539,833.30		
	5,000,000.00	07/03/2017			2,552,674.00		
	4,000,000.00	01/04/2013			3,934,764.09		
		/ /					
Panabo City	62,092,654.05	09/20/2015	10/09/2016	99%	61,935,800.09		On going
Asuncion	86,500,370.47	10/18/2015	11/13/2016	88%	86,500,370.47		On going
							Completed as per
Kanalong	108 303 841 70	04/06/2016	02/14/2020	100%	91 309 062 70		Program of Works
	Tagum City Provincewide Dujali Panabo City	Tagum City 2,000,000.00 Provincewide 487,500.00 Dujali 18,029,676.06 8,481,000.00 3,500,000.00 50,000,000.00 4,000,000.00 Panabo City 62,092,654.05 Asuncion 86,500,370.47	Tagum City 2,000,000.00 07/05/2018 Provincewide 487,500.00 02/01/2014 Dujali 18,029,676.06 10/07/2016 8,481,000.00 07/03/2013 3,500,000.00 12/18/2018 50,000,000.00 03/18/2020 5,000,000.00 07/03/2017 4,000,000.00 01/04/2013 Panabo City 62,092,654.05 09/20/2015 Asuncion 86,500,370.47 10/18/2015	Location Total Cost Date Started Completion Date Tagum City 2,000,000.00 07/05/2018 01/15/2019 Provincewide 487,500.00 02/01/2014 12/31/2017 Dujali 18,029,676.06 10/07/2016 12/31/2017 8,481,000.00 07/03/2013 07/03/2013 50,000,000.00 12/18/2018 07/03/2017 50,000,000.00 07/03/2017 07/03/2017 4,000,000.00 01/04/2013 09/20/2015 10/09/2016 Asuncion 86,500,370.47 10/18/2015 11/13/2016	Location Total Cost Date Started Completion Date % of Completion Tagum City 2,000,000.00 07/05/2018 01/15/2019 100% Provincewide 487,500.00 02/01/2014 12/31/2017 81% Dujali 18,029,676.06 10/07/2016 12/31/2017 80% 8,481,000.00 07/03/2013 3,500,000.00 12/18/2018 50,000,000.00 03/18/2020 5,000,000.00 07/03/2017 4,000,000.00 01/04/2013 10/09/2016 99% Asuncion 86,500,370.47 10/18/2015 11/13/2016 88%	Location Total Cost Date Started Completion Date % of Completion Incurred to Date Tagum City 2,000,000.00 07/05/2018 01/15/2019 100% 1,983,525.71 Provincewide 487,500.00 02/01/2014 12/31/2017 81% 415,087.50 Dujali 18,029,676.06 10/07/2016 12/31/2017 80% 17,775,737.99 8,481,000.00 07/03/2013 8,168,433.54 3,500,000.00 12/18/2018 2,907,231.23 50,000,000.00 03/18/2020 13,539,833.30 5,000,000.00 07/03/2017 2,552,674.00 4,000,000.00 01/04/2013 3,934,764.09 Panabo City 62,092,654.05 09/20/2015 10/09/2016 99% 61,935,800.09 Asuncion 86,500,370.47 10/18/2015 11/13/2016 88% 86,500,370.47	Location Total Cost Date Date Started Date Completion Completion Date % of Completion Incurred to Date Extensions, if any Tagum City 2,000,000.00 07/05/2018 01/15/2019 100% 1,983,525.71 Provincewide 487,500.00 02/01/2014 12/31/2017 81% 415,087.50 Dujali 18,029,676.06 10/07/2016 12/31/2017 80% 17,775,737.99 8,481,000.00 07/03/2013 8,168,433.54 2,907,231.23 3,500,000.00 12/18/2018 2,907,231.23 50,000,000.00 03/18/2020 13,539,833.30 5,000,000.00 07/03/2017 2,552,674.00 4,000,000.00 01/04/2013 3,934,764.09 Panabo City 62,092,654.05 09/20/2015 10/09/2016 99% 61,935,800.09 Asuncion 86,500,370.47 10/18/2015 11/13/2016 88% 86,500,370.47

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
4.4 Rehab.of Esperanza-Poblacion								Completed as per
Sto.Tomas FMR	Sto. Tomas	117,410,426.30	03/22/2017	09/23/2020	100%	105,669,383.66		Program of Works
4.5 Rehab.of Sto. Niño Igangon FMR	San Isidro	81,816,698.08	03/21/2016	10/13/2017	64%	73,777,726.58		On going
4.6 Rehab.of Pob.Limbaan-Suawon- Macgum FMR	New Corella	205,202,114.16	04/08/2016	08/15/2020	83.08%	170,761,847.70		On going
4.7 Cacao Production and Beans Marketing	Kapalong	24,009,000.00	06/15/2017	02/15/2018	60%	14,341,700.00		On going
4.8 Construction of Dalisay Water System	Panabo City	4,664,033.76	01/29/2018	08/31/2018	100%	4,197,630.38		Completed as per Program of Works
4.9 Construction of Kasilak Water System	Panabo City	7,046,856.27	01/29/2018	12/05/2018	100%	6,342,170.64		Completed as per Program of Works
4.10 Rehab. of Sonlon-Camansa FMR Asuncion, Davao Del Norte	Asuncion	215,125,015.81	05/28/2019	03/05/2021	42.68%	97,877,800.44		On going
4.11 Cacao Production and Beans Marketing (INFRA)	KAPALONG	5,873,628.80	03/19/2019	11/23/2019	100%	4,698,901.43		Completed as per Program of Works
4.12 Improvement of New Corella Nursery with Organic Input Production	New Corella	9,889,628.45	01/17/2019	08/09/2020	100%	7,713,584.71		Completed as per Program of Works
5. ACIAR								
5.1. Integrated Management of Fusarium Wilt of Bananas	Provincewide	2,674,024.97	October 2014	2017	97%	2,674,932.30		
5.2. Research and Development of Integrated Crop Management for Mango	Provincewide	5,130,636.72	October 2014	2017	83%	4,621,907.60		On going
6. LGSF-CMGP								

				Target	Pro	ject Status	No. of	Remarks Lacking Activities to
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
6.1. Impv't. of Maligaya- New Camiling Prov'l. Road w/ Bridge Component	Carmen	72,607,552.39	12/18/2017	07/08/2019	92.65%	72,541,204.84		Lacking Activities to be done;Subject for liquidated damages
6.2. Road Upgrading of Anahaw- Maligaya Provincial Road	Carmen	87,202,251.00	12/24/2017	03/31/2019	100%	87,202,251.00		Completed
6.3. Road Upgrading of Prk. Narafil- Barangay Site Magupising Provincial Road		78,228,121.56	03/22/2017	07/22/2019	100%	51,973,862.66		Compeleted as per physical accomplishment. Financial Documents still on process
6.4 Road Upgrading of Dagohoy- Daligdigon Prov'l. Road	Talaingod	58,048,310.68	01/05/2018	03/31/2019	100%	58,048,310.68		Liquidated damages will be imposed after March 31, 2019
6.5 Road Upgrading of Km. 9 Sagayen- Sawata	San Isidro	139,772,726.00	10/01/2018	03/18/2020	100%	139,772,726.00		Completed as per Program of Works
6.6 Road Upgrading of San Vicente- Butay Provincial Road	Carmen	20,000,000.00	11/19/2018	06/08/2019	100%	19,999,730.00		Completed
6.7 Road Upgrading of Sto.Niño- Kabankalan-LaPaz Provincial Road	Carmen	44,561,687.00	10/07/2019	05/15/2020	100%	44,561,687.00		Completed as per Program of Works
6.8 Road Upgrading of Jct Highway-Sto. Niño-La Paz- San Vicente Provincial Rd 6.9 Road Upgrading of Kapalong -	Carmen	80,639,854.00	10/07/2019	08/04/2020	99.24%	80,639,854.00		Liquidated damages will be imposed after October 19, 2020
Mabantao - Florida Road with Bridge Component	Kapalong	15,435,008.00	10/16/2019	04/24/2020	100%	15,435,008.00		Completed as per Program of Works
6.10 Upgrading of FMR at Brgy. Buenavista, Panabo City	Panabo	40,000,000.00	01/28/2020	02/04/2021	34.82%	21,775,585.82		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
6.10 Rehabilitation of Dasing to Monte	New Corella	40,000,000,00	01/28/2020	04/04/2021	71 210/	24 200 000 05		On going
Carlos FMR, Del Pilar New Corella	New Corella	40,000,000.00	01/28/2020	04/04/2021	71.31%	34,296,009.95		On going
6.11 Upgrading of New Katipunan-								On going/ Time
Pantaron Road Sto. Tomas	Sto. Tomas	30,000,000.00	01/28/2020	02/23/2021	31.13%	22,415,026.21		extension on process
6.12 Concreting of Visayan Village-		, ,				, ,		
Purok Exodus-Purok Rafael, Brgy.								
Magugpo South, Tagum City	Tagum City	40,000,000.00	06/24/2020	12/31/2020	70.21%	39,781,669.98		On going
6.13 Upgrading and Improvement of								For
Davao Del Norte Sports and Tourism		50,900,000.00	11/12/2018			-		Implementation
6.14 Road Improvement of Feeder Road								
3- San Jose Provincial Road	Sto. Tomas	53,991,806.00	02/25/2021	11/17/2021		8,446,548.53		On Going
6.15 Road Improvement of Jct. Highway								
Gabuyan – Semong – Dagohoy Provincial								
Road	Kapalong	68,109,789.91	01/15/2021	02/27/2022				On Going
7. OPAPP-PAMANA								
7.1. Construction of Tribal Hall, Brgy.								
Sto. Niño	Talaingod	500,000.00	11/08/2018	01/16/2019	56%	406,730.01		On going
	Ü	,				·		
								Completed as per physical
7.2. Construction of PWS Level II in Sitio	Vanalana	1 000 000 00	11/16/2010	01/24/2010	1000/	025 702 52		accomplishment. Financial documents still on process
Sambayon, Suaon	Kapalong	1,000,000.00	11/16/2018	01/24/2019	100%	825,783.52		documents still on process
7.3. Const. of Processing and Bagsakan		2 500 000 00	00/00/0040	05/10/0010	4000/	0 440 770 70		Constituted
Center, Palma Gil, Talaingod	Talaingod	2,500,000.00	02/02/2019	05/12/2019	100%	2,442,770.79		Completed
7.4. Const. of Processing and Bagsakan								
Center, Brgy. Gupitan, Kapalong	Kapalong	2,500,000.00	08/29/2018	05/12/2019	70%	2,450,867.32		On going
7.5. Construction of PWS Level II in Sitio								PR on process
Sto. Niño, Talaingod	Talaingod	1,000,000.00	11/12/2019	03/30/2020	80%	949,628.35		(Waiting for 2nd tranche)
J.O. MITO, Talalligou	Talalliguu	1,000,000.00	11/12/2019	03/30/2020	OU/0	343,020.33		trancine)

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
								Completed as per physical
								accomplishment.
7.6. Construction of Tribal Hall, Brgy.								Financial documents still
Gupitan, Kapalong	Kapalong	500,000.00	11/08/2018	05/22/2019	100%	495,638.54		on process
7.7. Const. of Processing and Bagsakan								
Center, Brgy. Sto. Niño, Talaingod	Talaingod	2,500,000.00	08/15/2018	05/12/2019	97.27%	2,451,715.44		On going
7.8. Const. of Processing and Bagsakan								Completed as per
Center, Brgy. Dagohoy, Talaingod	Kapalong	2,500,000.00	11/18/2019	04/10/2020	100%	1,699,488.31		Program of Works
center, bigy. bagonoy, raidingod	Rupulong	2,300,000.00	11/10/2013	04/10/2020	10070	1,055,400.51		Completed as per
								physical
7.9. Construction of PWS Level II, Prk. 1,								accomplishment. Financial documents still
Dagohoy, Talaingod	Talaingod	1,000,000.00	02/26/2019	05/18/2019	100%	950,572.91		on process
7.10. Construction of Tribal Hall,								
Carmen	Carmen	500,000.00	03/18/2019	05/18/2019	93.21%	463,171.47		On going
carmen	carrieri	300,000.00	03/10/2013	03/10/2013	33.2170	103,171.17		Completed as per
								physical
7.11. Construction of Tribal Hall, B.E.								accomplishment. Financial documents still
Dujali	Dujali	500,000.00	03/21/2019	05/29/2019	100%	478,736.42		on process
7.12 Upgrading of Existing PWS II in								Completed as per
Sitio Langan, Gupitan, Kapalong	Kapalong	2,500,000.00	11/16/2019	02/27/2020	100%	1,966,250.70		Program of Works
7.13. Construction of Tribal Hall, Sto.								Completed as per
Tomas	Sto. Tomas	500,000.00	03/18/2019	05/18/2019	100%	490,438.19		Program of Works
7.14. Post Harvest Facilities (Corn Mill,	0.01.1011100	300,000.00	00/ 10/ 1013	03/10/2013	10070	.50, .50.15		
Solar Dryer, Corn Sheller), Talaingod,								Completed as per
Davao del Norte	Talaingod	1,850,000.00	07/16/2019	03/31/2020	100%	1,805,693.67		Program of Works
7.15 Ungrading of Evicting DWS Lovel II								
7.15.Upgrading of Existing PWS Level II in Sitio Patel 2, Gupitan, Kapalong	Kapalong	2,500,000.00	03/25/2019	07/19/2019	79.50%	1,539,299.52		On going
in Sitio Fatel 2, Gupitan, Kapalong	rapaiorig	2,300,000.00	03/23/2019	0//13/2019	73.30/0	1,333,433.32		on going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
7.16.Rice Mill for Upland Rice, Gupitan,								
Kapalong								Completed as per
	Kapalong	1,000,000.00	07/17/2019	-	100%	803,413.30		Program of Works
7.17. Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Kapalong, Davao				/ /				Completed as per
del Norte	Kapalong	1,850,000.00	11/18/2019	02/27/2020	100%	1,815,248.06		Program of Works
7.18.Rice Mill for Upland Rice,Palma Gil,								
Talaingod								Completed as per
	Talaingod	1,000,000.00	06/01/2020	07/30/2020	100.00%	927,163.76		Program of Works
7.19.Const of Trading Post, Storage Bldg								Suspended due to
w/ 1 Unit Hauling Truck, Purok Ramihan,								termination of
Datu Abdul, Panabo City, DDN	Panabo	3,975,000.00	11/21/2019	04/05/2020	43.12%	1,703,504.85		contract
7.20.Const of Trading Post, Storage Bldg								PR on process
w/ 1 Unit Hauling Truck,Pandapan, Tagum								(Waiting for 2nd
Cty, DDN	Tagum City	3,975,000.00	11/21/2019	08/24/2020	20.51%	1,388,463.11		tranche)
7.21.Construction of PWS Level II in								Suspended dated July
	Vanalana	1 700 000 00	11/25/2010	04/15/2020	98%	1 425 222 02		30, 2020 due to elecrical permits
Brgy. Capungagan, Kapalong, DDN	Kapalong	1,760,000.00	11/25/2019	04/15/2020	98%	1,425,332.83		permits
7.22 Construction of PWS Level II in								Completed as per
Brgy. Pag-asa, Kapalong, DDN	Kapalong	2,310,000.00	12/16/2019	04/09/2020	100.00%	2,261,329.91		Program of Works
2.8,1. 48 404, 144,410.18, 22.1	параголь	2,010,000.00	12/10/2013	0.70372020	100.0070	2)201)020.01		
7.23 Trading Post. Storage and Hauling								
Truck, Libuak, Island Garden City of Samal	Samal	4,000,000.00	09/03/2020	01/31/2021				On going
8. OPAPP	Samai	1,000,000.00	03/03/2020	01/31/2021	†			
8.1 Construction of Houses for Families								
displaced by Armed Conflict (125 units),								
	Talaingad	11 250 000 00				0.075.400.57		On going
Sitio Tibucag, Dagohoy	Talaingod	11,250,000.00				8,875,499.57		On going
8.2 Community Consultation on Local								
Peace Engagement (LPE) and conduct of								
DavNor Adlaw sa Kalinaw (Peace		4 000 052 53				477.000.00		0
Campaign)	Province Wide	1,000,000.00				177,000.00		On going
9. DILG								

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
9.1 Improvement of DILG Building		5,000,000.00		-		4,688,633.60		On Going
9.2 Emergency Transport Vehicle (ETV)		211,850,000.00		-		204,888,400.00		On Going
9.3 Construction Of Halfway Home, Doña Asuncion	Asuncion	5,000,000.00	02/17/2020	09/12/2020	20.12%	4,908,257.01		On-going (Suspended last April 5, 2020 due to COVID, resumption order dated May 4, 2020)
9.4 Peformance Challenge Fund		4,500,000.00				1,998,000.00		
10. DOLE		, ,				, ,		
10.1 Livelihood (Kabuhayan Program)	Provincewide	1,000,000.00	04/23/2018			979,590.00		On Going
10.2 TUPAD 2021 IMPLEMENTATION (Non 4Ps Beneficiaries)		10,683,060.00				10,566,865.50		On Going
11. NHA								
11.1 Balai Pig Immimanan, Sitio Mesulong, Sto. Niño, Talaingod	Talaingod	21,969,763.20	11/02/2020	07/29/2021		9,295,464.48		On going
11.2 Balai Lupowanan, Sitio Nasilaban, Palma Gil, Talaingod	Talaingod	21,988,532.49	02/01/2021	10/28/2021		3,000,000.00		On going
12. OFFICE OF THE PRESIDENT								
12.1 OP - SCPF - DDNH 2019; 3 HOSPITALS (KAPALONG,SAMAL & CARMEN)		11,286,404.60				11,286,404.60		Completed
12.2 OP - SCPF- DDNH; 3 HOSPITALS (KAPALONG,SAMAL & CARMEN)		7,298,366.05				7,219,127.85		On going

Province of Davao del Norte

							Target	Pro	ject Status	No. of	
Program or		Location		Total Cost		Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project							Date	Completion	Incurred to Date	if any	
mmary:											
Donor Agency		Downloaded		Obligation		Balance					
DOH	P	7,205,000.00	Р	4,638,072.00	P	2,566,928.00					
PAMANA		137,250,000.00		132,764,643.31		4,485,356.69					
DA-RFU XI		89,498,176.06		49,293,761.65		40,204,414.41					
PRDP		927,934,267.85		725,125,978.80		202,808,289.05					
ACIAR		7,804,661.69		7,296,839.90		507,821.79					
LGSF-CMGP		919,497,106.54		696,889,474.67		222,607,631.87					
OPAPP-PAMANA		42,220,000.00		29,741,240.98		12,478,759.02					
OPAPP		12,250,000.00		9,052,499.57		3,197,500.43					
DILG		226,350,000.00		216,483,290.61		9,866,709.39					
DOLE		11,683,060.00		11,546,455.50		136,604.50					
NHA		43,958,295.69		12,295,464.48		31,662,831.21					
OP		18,584,770.65	_	18,505,532.45		79,238.20					
TOTAL	P	2,444,235,338.48	Р	1,913,633,253.92	Р	530,602,084.56					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EMELIA C. PALERO, CPA, MSLRG Provincial Budget Officer

WINONA J. AVENIDO, CPA, MPA
Provincial Accountant

EDWIN I. JUBAHIB

Governor

By the Authority of the Governor:

ENGR. JOSE JEAN R. RABANOZ, MPA, Enp Provincial Administrator