				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
1. DOH-CENTER FOR HEALTH DEV'T.								
1.1. Filariasis Elimination Grant	Province Wide	1,250,000.00	1/9/2017		95%	1,238,647.76		On going
1.2. Variable Tranche for CY 2018	Province Wide	150,000.00	10/4/2018			150,000.00		On going
1.3. Fixed Tranche for CY 2019	Province Wide	1,350,000.00	12/20/2019			1,205,015.09		On going
1.4. Medical Assistance for Indigent Patients Program (M.A.I.P.) 2019	Province Wide	4,455,000.00	12/23/2019			2,168,073.73		On going
1.5. DOH XI-Bayanihan II Benefits to Pub. & Pri. Wrkers	Province Wide	14,444,000.00	3/1/2021			8,903,563.49		On going
2. PAMANA								
2.1. Rehab.of San Jose Sitio Mahayahay,Magwawa FMR	Sto. Tomas	15,000,000.00	6/7/2016	1/4/2017	98%	13,913,318.99		On going
2.2 Open.of Camansa-Sitio Bankawan- Binancian FMR	Asuncion	20,000,000.00	4/25/2016	1/11/2017	95%	19,576,395.89		On going
2.3 Concreting/Impvt of FMR from Linayapan-Malapanit-Dangulog Ph2, Brgy			 					
Sto.Nino	Talaingod	16,050,000.00	4/17/2015	1/15/2016	95%	16,050,000.00		On going completed as per
2.4 Rehab/Impvt Prk 3 Palma Gil-Prk2 Tugas-Naseco FMR	Kapalong	51,200,000.00	7/7/2016	4/14/2019	100%	48,999,412.68		physical accomplishment. Financial documents still on process
2.5 Const. of BIGA RCDG Bridges	Kapalong	20,000,000.00	7/1/2016	3/25/2020	100%	20,000,000.00		Completed as per Program of Works
2.6 Opening/Impvt Mambing Brgy Cabidianan FMR	New Corella	10,000,000.00	3/15/2016	9/2/2016	95%	9,328,117.06		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
								completed as per physical
								accomplishment.
2.7 Construction of Civic Center,			1/20/2012	0/01/0010	1000/			Financial documents st
Madaum	Tagum City	3,000,000.00	1/28/2018	9/24/2018	100%	2,913,872.98		on process Completed as per
								physical
2.8 Construction of Civic Center, San								accomplishment. Financial documents st
Isidro	Tagum City	2,000,000.00	7/5/2018	1/15/2019	100%	1,983,525.71		on process
3. Department of Agriculture		,,	, ,	, , , , , ,		,,		
3.1. Strengthening of Agricultural and								
Fishery (AFC) in DDN	Provincewide	487,500.00	2/1/2014	12/31/2017	81%	415,087.50		On going
3.2. Concreting of Magupising-Cabay-								
angan Dujali FMR, B.E Dujali	Dujali	18,029,676.06	10/7/2016	12/31/2017	80%	17,775,737.99		On going
3.3 Rehabilitation of The Livestock								
Sector Davao Del Norte		8,481,000.00	7/3/2013			8,168,433.54		
3.4 Establishment of Multiplier Farm-		2 500 000 00	12/10/2010			2 407 222 64		
Livestock Banner Program CY 2018		3,500,000.00	12/18/2018			3,487,333.64		
3.5 Establishment of Provincial Livestock and Poultry Multiplier Farm funded under								
DA-Livestock Banner Program		50,000,000.00	3/18/2020			22,808,436.83		
		30,000,000.00	5, 10, 2020			,000,100.00		
3.6 Establishment of Livestock &								Completed as per
Multiplier Farm, Tuganay, Carmen, DDN			- 4- 1					Program of Works
(Part of 50M)	Carmen	1,100,000.00	3/3/2021	06/30/2021	100%	11,300.61		
3.7 Establishment of Livestock &								Completed as per
Multiplier Farm, Palayamanan,B.E. Dujai,								Program of Works
DDN (Part of 50M)		1,100,000.00	3/3/2021	11/7/2021	100%	15,759.59		<u> </u>

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
3.8 Establishment of Livestock & Multiplier Farm (Fence,Goatery), Sitio								
Salawao, DDN (Part of 50M)	Talaingod	500,000.00				115,901.19		
3.9 Establishment of Livestock & Multiplier Farm (Goat House), Sitio Salawao, DDN (Part of 50M)	Talaingod	2,000,000.00				-		
3.10 Establishment of Livestock & Multiplier Farm (Poultry House), Sitio	Toloin and	1 000 000 00				222 240 20		
Salawao, DDN (Part of 50M)	Talaingod	1,000,000.00				323,240.20		
3.11 Establishment of Livestock & Multiplier Farm Poblacion, New Corella, DDN (Part of 50M)	New Corella	1,100,000.00	01/18/2021	7/6/2021	100%	925,169.84		Completed as per Program of Works
3.12 Establishment of Livestock & Multiplier Farm, Bobongon, Sto. Tomas, DDN (Part of 50M)	Sto. Tomas	1,100,000.00	3/3/2021	06/24/2021	100%	23,829.03		Completed as per Program of Works
3.13 Establishment of Livestock & Multiplier Farm, Datu Abdul, Panabo, DDN (Part of 50M)	Panabo City	1,100,000.00	3/3/2021	07/26/2021	85.60%	28,984.86		On going
3.14 Establishment of Livestock & Multiplier Farm, Kaputian, IGACOS, DDN (Part of 50M)	Samal	1,100,000.00	3/3/2021	11/6/2021	28.60%	10,266.18		On going
3.15 Establishment of Livestock & Multiplier Farm, Sabangan, San Isidro, DDN (Part of 50M)	San Isidro	1,100,000.00	03/17/2021	06/24/2021	100%	878,508.20		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
3.16 Establishment of Livestock & Multiplier Farm, Town Sites, Brgy. Buan,								
DDN (Part of 50M)	Asuncion	1,100,000.00	03/17/2021	06/24/2021	100%	579,632.12		On going
3.16 Establishment of Livestock & Multiplier Farm, Capungagan, Kapalong, DDN (Part of 50M)	Kapalong	1,100,000.00			78%	1,113.36		On going
3.17 Establishment of Livestock & Multiplier Farm, Sitio Mandapaan, New Balamban, DDN (Part of 50M)	Tagum City	1,100,000.00						Procurement on process
3.18 Establishment of Livestock & Multiplier Farm, Sitio Panaga, Sto. Niño, Talaingod, DDN (Part of 50M)	Talaingod	1,100,000.00						Awarded to DIGOS CONSTRAK
3.17 Establishment of Native Chicken Production Techno-Demo Farm		5,000,000.00	7/3/2017			3,776,570.93		
3.18 Agri-Pinoy Rice Achiever's Award (APRAA)		4,000,000.00	1/4/2013			3,989,908.82		
4. PRDP								
4.1. Rehab. Of Brgy Little Panay- Katipunan-Kasilak FMR	Panabo City	62,092,654.05	9/20/2015	10/9/2016	99%	61,935,800.09		On going
4.2. Conc. Of New Visayas-Binancian FMR	Asuncion	86,500,370.47	10/18/2015	11/13/2016	88%	85,662,062.13		On going
4.3 Rehab.of Capungagan-Boundary, San Miguel FMR Kapalong	Kapalong	108,303,841.70	4/6/2016	2/14/2020	100%	97,473,454.88		Completed as per Program of Works
4.4 Rehab.of Esperanza-Poblacion Sto.Tomas FMR	Sto. Tomas	117,410,426.30	3/22/2017	9/23/2020	100%	105,669,383.66		Completed as per Program of Works
4.5 Rehab.of Sto. Niño Igangon FMR	San Isidro	81,816,698.08	3/21/2016	10/13/2017	64%	73,760,526.58		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
4.6 Rehab.of Pob.Limbaan-Suawon-								
Macgum FMR	New Corella	205,202,114.16	4/8/2016	8/15/2020	87.56%	170,533,727.70		On going
4.7 Cacao Production and Beans								
Marketing	Kapalong	24,009,000.00	6/15/2017	2/15/2018	60%	14,341,700.00		On going
4.8 Construction of Dalisay Water								Completed as per
System	Panabo City	4,664,033.76	1/29/2018	8/31/2018	100%	3,349,379.51		Program of Works
4.9 Construction of Kasilak Water								Completed as per
System	Panabo City	7,046,856.27	1/29/2018	12/5/2018	100%	4,993,322.20		Program of Works
4.10 Rehab. of Sonlon-Camansa FMR								
Asuncion, Davao Del Norte	Asuncion	215,125,015.81	5/28/2019	10/25/2021	55.61%	111,741,603.79		On going
4.11 Cacao Production and Beans								Completed as per
Marketing (INFRA)	KAPALONG	5,873,628.80	3/19/2019	11/23/2019	100%	5,873,626.80		Program of Works
4.12 Improvement of New Corella		0.000.000.45		0 10 10 00 0	1000/			Completed as per
Nursery with Organic Input Production	New Corella	9,889,628.45	1/17/2019	8/9/2020	100%	7,911,341.11		Program of Works
4.13 Improvement of Sto. Tomas								
Production Center with Common Facility,				- / /				
Sto. Tomas, DDN	Sto. Tomas	9,825,000.00	12/24/2018	8/30/2020	89.12%	7,911,341.11		On going
4.14 Const. of Chocolate Processing								
Building, San Francisco, Panabo City			_ / /					
(REHOBOTH)	Panabo City	6,072,010.87	5/26/2021	10/28/2021	27.94%	7,555,578.40		On going
5. ACIAR								
5.1. Integrated Management of								
Fusarium Wilt of Bananas	Provincewide	2,674,024.97	October 2014	2017	97%	2,659,433.67		
5.2. Research and Development of		5 430 636 73		2017	020/			
Integrated Crop Management for Mango	Provincewide	5,130,636.72	October 2014	2017	83%	5,056,548.62		On going
6. LGSF-CMGP				 				Lacking Activities to
6.1. Impv't. of Maligaya- New Camiling								be done;Subject for
Prov'l. Road w/ Bridge Component	Carmen	72,607,552.39	12/18/2017	7/8/2019	92.65%	72,541,204.84		liquidated damages

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
6.2. Road Upgrading of Anahaw-								
Maligaya Provincial Road	Carmen	87,202,251.00	12/24/2017	3/31/2019	100%	87,202,251.00		Completed
								Compeleted as per
								physical accomplishment.
6.3. Road Upgrading of Prk. Narafil-								Financial Documents
Barangay Site Magupising Provincial Road		78,228,121.56	3/22/2017	7/22/2019	100%	51,973,862.66		still on process
		,,	-,,	.,,		,,		
								Liquidated damages will
6.4 Road Upgrading of Dagohoy-	Talain and	50.040.040.00	1/5/2010	2/21/2010	100%	50 040 240 60		be imposed after March 31, 2019
Daligdigon Prov'l. Road 6.5 Road Upgrading of Km. 9 Sagayen-	Talaingod	58,048,310.68	1/5/2018	3/31/2019	100%	58,048,310.68		Completed as per
Sawata	San Isidro	139,772,726.00	10/1/2018	3/18/2020	100%	139,772,726.00		Program of Works
Sawata	5411151410	139,772,720.00	10/1/2018	5/16/2020	100%	139,772,720.00		
6.6 Road Upgrading of San Vicente-								
Butay Provincial Road	Carmen	20,000,000.00	11/19/2018	6/8/2019	100%	19,999,730.00		Completed
6.7 Road Upgrading of Sto.Niño-								Completed as per
Kabankalan-LaPaz Provincial Road	Carmen	44,561,687.00	10/7/2019	5/15/2020	100%	44,561,687.00		Program of Works
								Liquidated damages will
6.8 Road Upgrading of Jct Highway-Sto.								be imposed after
Niño-La Paz- San Vicente Provincial Rd	Carmen	80,639,854.00	10/7/2019	8/4/2020	99.24%	80,639,854.00		October 19, 2020
6.9 Road Upgrading of Kapalong -								Completed as per
Mabantao - Florida Road with Bridge	Kapalong	15,435,008.00	10/16/2019	4/24/2020	100%	15,435,008.00		Program of Works
6.10 Upgrading of FMR at Brgy.								
Buenavista, Panabo City	Panabo	40,000,000.00	1/28/2020	2/4/2021	99.09%	39,391,843.47		On going
		40,000,000.00	1/20/2020	2/7/2021	55.0570	55,551,045.47		
6.10 Rehabilitation of Dasing to Monte								Completed as per
Carlos FMR, Del Pilar New Corella	New Corella	40,000,000.00	1/28/2020	4/4/2021	100.00%	39,354,500.49		Program of Works
		,	_, _0, _0_0	., .,	100.0070	30,00 .,000.10		<u> </u>
6.11 Upgrading of New Katipunan-								Completed as per
Pantaron Road Sto. Tomas	Sto. Tomas	30,000,000.00	1/28/2020	2/23/2021	100.00%	28,500,164.53		Program of Works

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
6.12 Concreting of Visayan Village-								
Purok Exodus-Purok Rafael, Brgy.								SUSPENDED (JUNE
Magugpo South, Tagum City	Tagum City	40,000,000.00	6/24/2020	12/31/2020	98.82%	39,127,519.47		15, 2021)
6.13 Upgrading and Improvement of								For
Davao Del Norte Sports and Tourism		50,900,000.00	11/12/2018			-		Implementation
6.14 Road Improvement of Feeder Road								
3- San Jose Provincial Road	Sto. Tomas	63,991,806.00	2/25/2021	11/17/2021	42.50%	8,446,548.53		On Going
6.15 Road Improvement of Jct. Highway								
Gabuyan – Semong – Dagohoy Provincial								
Road	Kapalong	68,457,999.82	1/15/2021	2/27/2022	40.28%	20,650,062.95		On Going
7. OPAPP-PAMANA								
7.1. Construction of Tribal Hall, Brgy.								
Sto. Niño	Talaingod	500,000.00	11/8/2018	1/16/2019	56%	406,730.01		On going
7.2. Construction of PWS Level II in Sitio								Completed as per physical
Sambayon, Suaon	Kapalong	1,000,000.00	11/16/2018	1/24/2019	100%	828,350.81		accomplishment. Financial documents still on process
	Kupulong	1,000,000.00	11,10,2010	1/24/2015	100/0	020,550.01		
7.3. Const. of Processing and Bagsakan				- / /				
Center, Palma Gil, Talaingod	Talaingod	2,500,000.00	2/2/2019	5/12/2019	100%	2,442,770.79		Completed
7.4. Const. of Processing and Bagsakan								
Center, Sitio Patil, Brgy. Gupitan, Kapalong	Kapalong	2,500,000.00	8/29/2018	5/12/2019	70%	2,450,126.32		On going
		,,	-, -,	-, ,		, ,		PR on process
7.5. Construction of PWS Level II in Sitio								(Waiting for 2nd
Sto. Niño, Talaingod	Talaingod	1,000,000.00	11/12/2019	3/30/2020	80%	943,306.41		tranche)
								completed as per physical
7.6. Construction of Tribel Uplication								accomplishment.
7.6. Construction of Tribal Hall, Brgy.	Kanalang	F00.000.00	11/0/2010	F /22 /2010	100%			Financial documents still on process
Gupitan, Kapalong	Kapalong	500,000.00	11/8/2018	5/22/2019	100%	495,638.54		on process

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
7.7. Const. of Processing and Bagsakan Center, Brgy. Sto. Niño, Talaingod	Talaingod	2,500,000.00	8/15/2018	5/12/2019	97.27%	2,445,793.77		On going
7.8. Const. of Processing and Bagsakan	Talalliguu	2,500,000.00	8/15/2018	5/12/2019	97.27%	2,445,795.77		Completed as per
Center, Brgy. Dagohoy, Talaingod	Kanalong	2,500,000.00	11/18/2019	4/10/2020	100%	1,476,183.28		Program of Works
Center, Brgy. Dagonoy, Talaingou	Kapalong	2,500,000.00	11/18/2019	4/10/2020	100%	1,470,183.28		completed as per
								physical
7.9. Construction of PWS Level II, Prk. 1,								accomplishment. Financial documents stil
Dagohoy, Talaingod	Talaingod	1,000,000.00	2/26/2019	5/18/2019	100%	948,926.24		on process
	U U							
7.10. Construction of Tribal Hall,	Carmen	500,000.00	3/18/2019	5/18/2019	93.21%	452,651.47		On going
Carmen	Carmen	500,000.00	5/16/2019	5/16/2019	95.21%	452,051.47		Completed as per
								physical
7.11. Construction of Tribal Hall, B.E.								accomplishment. Financial documents stil
Dujali	Dujali	500,000.00	3/21/2019	5/29/2019	100%	468,216.42		on process
7.12 Upgrading of Existing PWS II in	.,.	,	-, ,	-, -,		, -		Completed as per
Sitio Langan, Gupitan, Kapalong	Kapalong	2,500,000.00	11/16/2019	2/27/2020	100%	1,963,555.99		Program of Works
7.13. Construction of Tribal Hall, Sto.								Completed as per
Tomas	Sto. Tomas	500,000.00	3/18/2019	5/18/2019	100%	490,438.19		Program of Works
7.14. Post Harvest Facilities (Corn Mill,								Completed as per
Solar Dryer, Corn Sheller), Sitio Butay,	Talaingod	1,850,000.00	7/16/2019	3/31/2020	100%	1,801,658.89		Program of Works
7.15 Upgrading of Evisting DWC Lovel U								
7.15.Upgrading of Existing PWS Level II in Sitio Patel 2, Gupitan, Kapalong	Kapalong	2,500,000.00	3/25/2019	7/19/2019	79.50%	1,505,717.88		On going
Kapalong	ind points	2,300,000.00	5,25,2015	,,15,2015	, 3.3070	1,000,717.00		Completed as per
	Kapalong	1,000,000.00	7/17/2019	-	100%	796,590.20		Program of Works
7.17. Post Harvest Facilities (Corn Mill,		, ,				,		Completed as per
Solar Dryer, Corn Sheller),Dugayan,	Kapalong	1,850,000.00	11/18/2019	2/27/2020	100%	1,706,212.79		Program of Works
7.18.Rice Mill for Upland Rice, Sitio								
Peroy, Palma Gil, Talaingod								Completed as per
	Talaingod	1,000,000.00	6/1/2020	7/30/2020	100.00%	927,163.76		Program of Works

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
7.19.Const of Trading Post, Storage Bldg								Suspended due to
w/ 1 Unit Hauling Truck, Purok Ramihan,								termination of
Datu Abdul, Panabo City, DDN	Panabo	3,975,000.00	11/21/2019	4/5/2020	43.12%	1,707,995.80		contract
7.20.Const of Trading Post, Storage Bldg								PR on process
w/ 1 Unit Hauling Truck,Pandapan, Tagum								(Waiting for 2nd
Cty, DDN	Tagum City	3,975,000.00	11/21/2019	8/24/2020	20.51%	1,388,463.11		tranche)
7.21.Construction of PWS Level II in								Suspended dated July 30, 2020 due to elecrical
Brgy. Capungagan, Kapalong, DDN	Kapalong	1,760,000.00	11/25/2019	4/15/2020	98.00%	1,425,332.83		permits
7.22 Construction of PWS Level II in								Completed as per
Brgy. Pag-asa, Kapalong, DDN	Kapalong	2,310,000.00	12/16/2019	4/9/2020	100.00%	2,261,329.91		Program of Works
7.23 Trading Post. Storage and Hauling								
Truck, Libuak, Island Garden City of Samal	Samal	4,000,000.00	9/3/2020	1/31/2021	75.61%	824,846.94		On going
7.24 Provision of Solar Energy	Talaingod	14,300,000.00				11,974,130.00		On going
7.24 Howsion of Solar Energy	Talalingou	14,500,000.00				11,574,150.00		
7.25 Cattle Production	Talaingod	1,500,000.00				-		
7.26 Cattle Production	Kapalong	1,500,000.00				_		
7.27 Construction of PWS Level II,	Rapatong	1,500,000.00						
Palma Gil, Talaingod	Talaingod	1,000,000.00				899,599.46		
7.28 Construction of PWS Level II,								
Capungagan, Kapalong	Kapalong	1,000,000.00				966,861.82		
7.29 Construction of PWS Level II, Brgy.								
Pag-asa, Kapalong	Kapalong	1,000,000.00				985,700.69		
8. OPAPP								
8.1 Construction of Houses for Families								
displaced by Armed Conflict (125 units),								
Sitio Tibucag, Dagohoy	Talaingod	11,250,000.00			61.21%	9,904,199.57		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
8.2 Community Consultation on Local Peace Engagement (LPE) and conduct of								
DavNor Adlaw sa Kalinaw (Peace								A
Campaign)	Province Wide	1,000,000.00				950,365.00		On going
9. DILG								
9.1 Improvement of DILG Building		5,000,000.00		-		4,996,190.60		On Going
9.2 Emergency Transport Vehicle (ETV)		211,850,000.00		_		204,888,400.00		On Going
9.3 Construction Of Halfway Home, Doña Asuncion	Asuncion	5,000,000.00	2/17/2020	9/12/2020	20.12%	4,908,257.01		on-going (Suspended last April 5, 2020 due to COVID, resumption order dated May 4, 2020)
9.4 Performance Challenge Fund		4,500,000.00				1,998,000.00		
10. DOLE								
10.1 Livelihood (Kabuhayan Program)	Provincewide	1,000,000.00	4/23/2018			979,590.00		On Going
10.2 TUPAD 2021 IMPLEMENTATION (Non 4Ps Beneficiaries)		15,430,276.00				15,295,841.72		On Going
11. NHA								
11.1 Balai Pig Immimanan, Sitio Mesulong, Sto. Niño, Talaingod	Talaingod	21,969,763.20	11/2/2020	7/29/2021	90.88%	12,940,334.70		On going
11.2 Balai Lupowanan, Sitio Nasilaban, Palma Gil, Talaingod	Talaingod	21,988,532.49	2/1/2021	10/28/2021	25.68%	3,000,000.00		On going
12. OFFICE OF THE PRESIDENT								

Province of Davao del Norte

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
12.1 OP - SCPF - DDNH 2019; 3 HOSPITALS (KAPALONG,SAMAL &		11 296 404 60				11 286 404 60		Completed
CARMEN)		11,286,404.60				11,286,404.60		Completed
12.2 OP - SCPF- DDNH; 3 HOSPITALS (KAPALONG,SAMAL & CARMEN)		11,219,127.85				11,054,263.25		On going
13. OFFICE OF THE CIVIL DEFENSE								
13.1 Operation of COVID-19 Isolation Facilities	Province Wide	12,095,000.00				149,839.20		On going
14. MINDANAO DEVELOPMENT AUTHORITY								
14.1 Formulation of Agri- Fishery Road Map		300,000.00				112,445.00		On going
15. Department of Tourism								
15.1 Cultural Mapping	Province Wide	100,000.00				69,750.00		On going

Summary:

Donor Agency		Downloaded		Obligation		Balance
DOH	Р	21,649,000.00	Ρ	13,665,300.07	Ρ	7,983,699.93
PAMANA		137,250,000.00		132,764,643.31		4,485,356.69
DA-RFU XI		89,498,176.06		60,421,509.25		29,076,666.81
PRDP		943,831,278.72		758,712,847.96		185,118,430.76
ACIAR		7,804,661.69		7,715,982.29		88,679.40
LGSF-CMGP		929,845,316.45		745,645,273.62		184,200,042.83
OPAPP-PAMANA		62,520,000.00		44,984,292.32		17,535,707.68
OPAPP		12,250,000.00		10,854,564.57		1,395,435.43
DILG		226,350,000.00		216,790,847.61		9,559,152.39
DOLE		16,430,276.00		16,275,431.72		154,844.28

Province of Davao del Norte

				Target	Project Status		No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
NHA	43,958,295.69	15,940,334.70	28,017,960.99					
OP	22,505,532.45	22,340,667.85	164,864.60					
OCD	12,095,000.00	149,839.20	11,945,160.80					
MDA	300,000.00	112,445.00	187,555.00					
DOT	100,000.00	69,750.00	30,250.00					
TOTAL P	2,526,387,537.06	P 2,046,443,729.47	P 479,943,807.59					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

دو مح EMELIA C. PALERO, CPA, MSLRG Provincial Budget Officer

WINONA J. AVENIDO, ČPA, MPA **Provincial Accountant**

EDWIN I. JUBAHIB Governor