### CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES TRUST FUND

### FOR THE QUARTER ENDING DECEMBER 31, 2021

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
1. DOH-CENTER FOR HEALTH DEV'T.								
1.1. Filariasis Elimination Grant	Province Wide	1,250,000.00	1/9/2017		95%	1,238,647.76		On going
1.2 Medical Assistance for Indigent								
Patients Program (M.A.I.P.) 2019	Province Wide	4,455,000.00	12/23/2019			4,455,000.00		Completed
1.3 Regular Fixed Tranche 2021		4,391,754.00				630,645.20		On going
1.4 DOH XI- Bayanihan Benefits to Public								
and Private Workers (SRA)	Province Wide	19,786,254.38				18,915,671.13		On going
1.5 Adolescent Health and Youth Development Program		500,000.00				216,215.00		On going
1.6 DAVNOR COVID-19 Resbakuna		300,000.00				210,210.00		B B
Activity		144,808.00				40,401.20		On going
1.7 DOH XI- Construction of Temporary								
Treatment & Monitoring Facility	Carmen	10,000,000.00				2,982,258.27		On going
1.8 COVID-19 SRA to Public & Private								
Workers (Bayanihan II)		1,883,636.26				213,407.13		On going
2. PAMANA								
2.1. Rehab.of San Jose Sitio								
Mahayahay,Magwawa FMR	Sto. Tomas	15,000,000.00	6/7/2016	1/4/2017	98%	13,913,318.99		On going
2.2 Open.of Camansa-Sitio Bankawan-								
Binancian FMR	Asuncion	20,000,000.00	4/25/2016	1/11/2017	95%	19,576,395.89		On going
2.3 Concreting/Impvt of FMR from								
Linayapan-Malapanit-Dangulog Ph2, Brgy		46.050.000.00	. / /	. /. = /22.6	050/	46.050.000.00		0
Sto.Nino	Talaingod	16,050,000.00	4/17/2015	1/15/2016	95%	16,050,000.00		On going completed as per
								physical
2.4 Rehab/Impvt Prk 3 Palma Gil-Prk2								accomplishment. Financial documents still
Tugas-Naseco FMR	Kapalong	51,200,000.00	7/7/2016	4/14/2019	100%	48,999,412.68		on process

				Target	Pro	ject Status	No. of	ns, Remarks
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
2.5 Const. of BIGA RCDG Bridges	Kapalong	20,000,000.00	7/1/2016	3/25/2020	100%	20,000,000.00		Program of Works
2.6 Opening/Impvt Mambing Brgy	Nav. Canalla	10 000 000 00	2/45/2046	0/2/2016	050/	0 220 447 06		On going
Cabidianan FMR	New Corella	10,000,000.00	3/15/2016	9/2/2016	95%	9,328,117.06		
2.7 Construction of Civic Center,								· ·
Madaum	Tagum City	3,000,000.00	1/28/2018	9/24/2018	100%	2,913,872.98		
		2,000,000	-,,	0,2.,2020				
2.8 Construction of Civic Center, San								· ·
Isidro	Tagum City	2,000,000.00	7/5/2018	1/15/2019	100%	1,983,525.71		on process
3. Department of Agriculture								
3.1. Strengthening of Agricultural and								
Fishery (AFC) in DDN	Provincewide	487,500.00	2/1/2014	12/31/2017	81%	415,087.50		On going
, , ,		<i>,</i>				•		<u> </u>
3.2. Concreting of Magupising-Cabay-	Duiali	19 020 676 06	10/7/2016	12/21/2017	80%	17 775 727 00		On going
angan Dujali FMR, B.E Dujali	Dujali	18,029,676.06	10/7/2016	12/31/2017	80%	17,775,737.99		On going
3.3 Rehabilitation of The Livestock Sector								
Davao Del Norte		8,481,000.00	7/3/2013			8,168,433.54		
3.4 Establishment of Multiplier Farm-		2 500 000 00	10/10/10010					
Livestock Banner Program CY 2018		3,500,000.00	12/18/2018			3,487,333.64		
3.5 Establishment of Provincial Livestock								
and Poultry Multiplier Farm funded under								<u> </u>
DA-Livestock Banner Program		50,000,000.00	3/18/2020			24,814,373.35		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
3.6 Establishment of Livestock & Multiplier Farm, Tuganay, Carmen, DDN	Courses	1 100 000 00	3/3/2021	05/20/2024	100%	1 000 011 12		On going
(Part of 50M)	Carmen	1,100,000.00	3/3/2021	06/30/2021	100%	1,060,914.12		Offgoring
3.7 Establishment of Livestock & Multiplier Farm, Palayamanan,B.E. Dujai, DDN (Part of 50M)		1,100,000.00	3/3/2021	11/7/2021	100%	1,064,558.96		Completed as per Program of Works
3.8 Establishment of Livestock & Multiplier Farm (Fence,Goatery), Sitio Salawao, DDN (Part of 50M)	Talaingod	500,000.00				315,901.19		On going
3.9 Establishment of Livestock & Multiplier Farm (Goat House), Sitio Salawao, DDN (Part of 50M)	Talaingod	2,000,000.00				614,287.98		On going
3.10 Establishment of Livestock & Multiplier Farm (Manok Pinoy), Sitio Salawao, DDN (Part of 50M)	Talaingod	1,000,000.00	7/16/2021	9/15/2021	100%	547,287.69		Completed as per Program of Works
3.11 Establishment of Livestock & Multiplier Farm Poblacion, New Corella, DDN (Part of 50M)	New Corella	1,100,000.00	01/18/2021	7/6/2021	100%	1,076,755.00		Completed as per Program of Works
3.12 Establishment of Livestock & Multiplier Farm, Bobongon, Sto. Tomas, DDN (Part of 50M)	Sto. Tomas	1,100,000.00	3/3/2021	06/24/2021	100%	1,052,906.41		Completed as per Program of Works
3.13 Establishment of Livestock & Multiplier Farm, Datu Abdul, Panabo, DDN (Part of 50M)	Panabo City	1,100,000.00	3/3/2021	07/26/2021	100.00%	1,075,507.91		Completed as per Program of Works

				Target	Pro	ject Status	No. of	ions, Remarks
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
3.14 Establishment of Livestock & Multiplier Farm, Kaputian, IGACOS, DDN (Part of 50M)	Samal	1,100,000.00	3/3/2021	6/11/2021	28.60%	22,975.36		activity on site) Time Extension on
3.15 Establishment of Livestock & Multiplier Farm, Sabangan, San Isidro, DDN (Part of 50M)	San Isidro	1,100,000.00	03/17/2021	06/24/2021	100%	1,085,505.99		On going
3.16 Establishment of Livestock & Multiplier Farm, Town Sites, Brgy. Buan, DDN (Part of 50M)	Asuncion	1,100,000.00	03/17/2021	06/24/2021	100%	1,090,646.97		On going
3.17 Establishment of Livestock & Multiplier Farm, Capungagan, Kapalong, DDN (Part of 50M)	Kapalong	1,100,000.00	4/20/2021	7/28/2021	100%	1,084,335.48		Completed as per Program of Works
3.18 Establishment of Livestock & Multiplier Farm, Sitio Mandapaan, New Balamban, DDN (Part of 50M)	Tagum City	1,100,000.00	5/14/2021	8/22/2021	100%	1,086,072.82		Completed as per Program of Works
3.19 Establishment of Livestock & Multiplier Farm, Sitio Panaga, Sto. Niño, Talaingod, DDN (Part of 50M)	Talaingod	1,100,000.00	4/20/2021	7/28/2021	100%	1,079,115.18		Completed as per Program of Works
3.20 Establishment of Livestock & Multiplier Farm (Fence, Goatery), Sabangan, DDN (Part of 50M)	San Isidro	250,000.00				123,136.58		
3.21 Establishment of Native Chicken Production Techno-Demo Farm		5,000,000.00	7/3/2017			4,998,840.40		

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
3.22 Agri-Pinoy Rice Achiever's Award (APRAA)		4,000,000.00	1/4/2013			3,989,908.82		
4. PRDP								
4.1. Rehab. Of Brgy Little Panay- Katipunan-Kasilak FMR	Panabo City	62,092,654.05	9/20/2015	10/9/2016	99%	61,935,800.09		On going
4.2. Conc. Of New Visayas-Binancian FMR	Asuncion	86,500,370.47	10/18/2015	11/13/2016	88%	85,662,062.13		On going
4.3 Rehab.of Capungagan-Boundary, San Miguel FMR Kapalong	Kapalong	108,303,841.70	4/6/2016	2/14/2020	100%	97,473,454.88		Completed as per Program of Works
4.4 Rehab.of Esperanza-Poblacion Sto.Tomas FMR	Sto. Tomas	117,410,426.30	3/22/2017	9/23/2020	100%	117,309,131.31		Completed as per Program of Works
4.5 Rehab.of Sto. Niño Igangon FMR	San Isidro	81,816,698.08	3/21/2016	10/13/2017	64%	73,760,526.58		On going
4.6 Rehab.of Pob.Limbaan-Suawon- Macgum FMR	New Corella	205,202,114.16	4/8/2016	8/27/2021	92.44%	181,499,134.09		On going
4.7 Cacao Production and Beans Marketing	Kapalong	24,009,000.00	6/15/2017	2/15/2018	60%	14,341,700.00		On going
4.8 Construction of Dalisay Water System	Panabo City	4,664,033.76	1/29/2018	8/31/2018	100%	4,186,979.61		Completed as per Program of Works
4.9 Construction of Kasilak Water System	Panabo City	7,046,856.27	1/29/2018	12/5/2018	100%	6,241,497.55		Completed as per Program of Works
4.10 Rehab. of Sonlon-Camansa FMR Asuncion, Davao Del Norte	Asuncion	215,125,015.81	5/28/2019	10/25/2021	63.20%	142,217,683.48		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
4.11 Cacao Production and Beans Marketing (INFRA)	KAPALONG	5,873,628.80	3/19/2019	11/23/2019	100%	5,873,626.80		Completed as per Program of Works
4.12 Improvement of New Corella Nursery with Organic Input Production	New Corella	9,889,628.45	1/17/2019	8/9/2020	100%	9,889,176.39		Completed as per Program of Works
4.13 Improvement of Sto. Tomas Production Center with Common Facility, Sto. Tomas, DDN	Sto. Tomas	10,764,955.53	12/24/2018	8/30/2020	100.00%	10,764,955.53		Completed as Per program of Works
4.14 Const. of Chocolate Processing Building, San Francisco, Panabo City (REHOBOTH)	Panabo City	13,944,867.06	5/26/2021	12/28/2021	64.66%	13,944,867.06		On going
5. ACIAR								
5.1. Integrated Management of Fusarium Wilt of Bananas	Provincewide	3,822,137.75	October 2014	2017	97%	3,064,407.01		On going
5.2. Research and Development of Integrated Crop Management for Mango	Provincewide	6,344,458.23	October 2014	2017	83%	5,306,897.36		On going
6. LGSF-CMGP								
6.1. Impv't. of Maligaya- New Camiling Prov'l. Road w/ Bridge Component	Carmen	72,607,552.39	12/18/2017	7/8/2019	92.65%	70,760,792.00		Lacking Activities to be done;Subject for liquidated damages
6.2. Road Upgrading of Anahaw- Maligaya Provincial Road	Carmen	87,202,251.00	12/24/2017	3/31/2019	100%	86,566,104.66		Completed
6.3. Road Upgrading of Prk. Narafil- Barangay Site Magupising Provincial Road		78,228,121.56	3/22/2017	7/22/2019	100%	75,140,889.54		Compeleted as per physical accomplishment. Financial Documents still on process

				Target	Pro	ject Status	No. of	Liquidated damages will be imposed after March 31, 2019  Completed as per Program of Works  Completed  Completed as per Program of Works  Liquidated damages will be imposed after October 19, 2020  Completed as per
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.4 Road Upgrading of Dagohoy- Daligdigon Prov'l. Road	Talaingod	58,048,310.68	1/5/2018	3/31/2019	100%	57,982,357.36		be imposed after March
6.5 Road Upgrading of Km. 9 Sagayen- Sawata	San Isidro	139,772,726.00	10/1/2018	3/18/2020	100%	139,772,726.00		
6.6 Road Upgrading of San Vicente- Butay Provincial Road	Carmen	20,000,000.00	11/19/2018	6/8/2019	100%	20,000,000.00		Completed
6.7 Road Upgrading of Sto.Niño- Kabankalan-LaPaz Provincial Road	Carmen	44,561,687.00	10/7/2019	5/15/2020	100%	44,561,687.00		
6.8 Road Upgrading of Jct Highway-Sto. Niño-La Paz- San Vicente Provincial Rd	Carmen	80,639,854.00	10/7/2019	8/4/2020	99.24%	80,639,854.00		be imposed after
6.9 Road Upgrading of Kapalong - Mabantao - Florida Road with Bridge Component	Kapalong	15,435,008.00	10/16/2019	4/24/2020	100%	15,435,008.00		Completed as per Program of Works
6.10 Upgrading of FMR at Brgy. Buenavista, Panabo City	Panabo	40,000,000.00	1/28/2020	7/10/2021	100.00%	39,729,838.77		Completed as per Program of Works
6.10 Rehabilitation of Dasing to Monte Carlos FMR, Del Pilar New Corella	New Corella	40,000,000.00	1/28/2020	4/4/2021	100.00%	40,000,000.00		Completed as per Program of Works
6.11 Upgrading of New Katipunan- Pantaron Road Sto. Tomas	Sto. Tomas	30,000,000.00	1/28/2020	2/23/2021	100.00%	29,729,210.50		Completed as per Program of Works
6.12 Concreting of Visayan Village-Purok Exodus-Purok Rafael, Brgy. Magugpo South, Tagum City	Tagum City	40,000,000.00	6/24/2020	12/31/2020	98.82%	39,776,964.57		SUSPENDED (JUNE 15, 2021)

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
6.13 Upgrading and Improvement of Davao Del Norte Sports and Tourism	- 00		- ( (	2 (2 (2 2 2 2				
Complex (Multi-Purpose Coliseum)	Tagum City	50,900,000.00	5/13/2021	9/3/2022	14.86%	23,065,352.48		On going
6.14 Road Improvement of Feeder Road 3- San Jose Provincial Road	Sto. Tomas	63,991,806.00	2/25/2021	11/17/2021	75.27%	57,218,777.91		On Going
6.15 Road Improvement of Jct. Highway Gabuyan – Semong – Dagohoy Provincial Road	Kapalong	68,457,999.82	1/15/2021	2/27/2022	75.22%	61,617,505.07		On Going
7. OPAPP-PAMANA		55,151,555152	_, _,			0=,0=1,000101		
7.1. Construction of Tribal Hall, Brgy. Sto. Niño	Talaingod	500,000.00	11/8/2018	1/16/2019	56%	406,730.01		On going
7.2. Construction of PWS Level II in Sitio Sambayon, Suaon	Kapalong	1,000,000.00	11/16/2018	1/24/2019	100%	828,350.81		Completed as per physical accomplishment. Financial documents still on process
7.3. Const. of Processing and Bagsakan Center, Palma Gil, Talaingod	Talaingod	2,500,000.00	2/2/2019	5/12/2019	100%	2,442,770.79		Completed
7.4. Const. of Processing and Bagsakan Center, Sitio Patil, Brgy. Gupitan, Kapalong	Kapalong	2,500,000.00	8/29/2018	5/12/2019	70%	2,450,126.32		On going
7.5. Construction of PWS Level II in Sitio Sto. Niño, Talaingod	Talaingod	1,000,000.00	11/12/2019	3/30/2020	80%	943,306.41		PR on process (Waiting for 2nd tranche)
7.6. Construction of Tribal Hall, Brgy. Gupitan, Kapalong	Kapalong	500,000.00	11/8/2018	5/22/2019	100%	495,638.54		physical accomplishment. Financial documents still on process

				Target	Pro	ject Status	r (	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
7.7. Const. of Processing and Bagsakan								
Center, Brgy. Sto. Niño, Talaingod	Talaingod	2,500,000.00	8/15/2018	5/12/2019	97.27%	2,445,793.77		On going
7.8. Const. of Processing and Bagsakan								Completed as per
Center, Brgy. Dagohoy, Talaingod	Kapalong	2,500,000.00	11/18/2019	4/10/2020	100%	2,073,514.90		Program of Works
		_,	,,	,, ==, ====				Completed as per
								accomplishment.
7.9. Construction of PWS Level II, Prk. 1,								Financial documents still
Dagohoy, Talaingod	Talaingod	1,000,000.00	2/26/2019	5/18/2019	100%	948,926.24		on process
7.10. Construction of Tribal Hall, Carmen	Carmen	500,000.00	3/18/2019	5/18/2019	93.21%	452,651.47		On going
								physical
7.11. Construction of Tribal Hall, B.E.								accomplishment. Financial documents still
Dujali	Dujali	500,000.00	3/21/2019	5/29/2019	100%	468,216.42		on process
7.12 Upgrading of Existing PWS II in Sitio								Completed as per
Langan, Gupitan, Kapalong	Kapalong	2,500,000.00	11/16/2019	2/27/2020	100%	1,963,555.99		Program of Works
7.42 Caratavatian af Tribal Hall Cta								Campleted as yes
7.13. Construction of Tribal Hall, Sto. Tomas	Sto. Tomas	500,000.00	3/18/2019	5/18/2019	100%	490,438.19		Completed as per Program of Works
7.14. Post Harvest Facilities (Corn Mill,	Sto. Tomas	300,000.00	3/10/2013	3/10/2013	10070	+30,+30.13		Trogram or Works
Solar Dryer, Corn Sheller), Sitio Butay,								Completed as per
Talaingod, Davao del Norte	Talaingod	1,850,000.00	7/16/2019	3/31/2020	100%	1,801,658.89		Program of Works
7.45 Harradia a & Estadia a DIA/C La al-Lil								
7.15.Upgrading of Existing PWS Level II in Sitio Patel 2, Gupitan, Kapalong	Kapalong	2,500,000.00	3/25/2019	7/19/2019	79.50%	1,505,717.88		On going

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
7.46 8: - 14:14 - 18: 6 - 1:								Completed as per
7.16.Rice Mill for Upland Rice, Gupitan, Kapalong	Kapalong	1,000,000.00	7/17/2019	-	100%	796,590.20		Program of Works
7.17. Post Harvest Facilities (Corn Mill,								
Solar Dryer, Corn Sheller), Dugayan,								Completed as per
Gupitan, Kapalong, Davao del Norte	Kapalong	1,850,000.00	11/18/2019	2/27/2020	100%	1,706,212.79		Program of Works
7.40 8: 14:11 5 14:1 18: 6:11								
7.18.Rice Mill for Upland Rice, Sitio Peroy, Palma Gil, Talaingod	Talaingod	1,000,000.00	6/1/2020	7/30/2020	100.00%	927,163.76		Completed as per Program of Works
reroy, rainia dii, raianigou	Talailiguu	1,000,000.00	0/1/2020	7/30/2020	100.00%	927,103.70		Contract
7.19.Const of Trading Post, Storage Bldg								Terminated, For
w/ 1 Unit Hauling Truck, Purok Ramihan,								implementation by
Datu Abdul, Panabo City, DDN	Panabo	3,975,000.00	11/21/2019	8/24/2020	43.12%	2,169,739.72		admin
7.20.Const of Trading Post, Storage Bldg								
w/ 1 Unit Hauling Truck,Pandapan, Tagum								
Cty, DDN	Tagum City	3,975,000.00	11/21/2019	12/14/2021	31.28%	1,388,463.11		On going
								Commended as of bolo
								Suspended as of July 31, 2021 due to on-
7.21.Construction of PWS Level II in Brgy.								going Building Permit
Capungagan, Kapalong, DDN	Kapalong	1,760,000.00	11/25/2019	4/15/2020	95.08%	1,425,332.83		
7.22 6								Campleted as nor
7.22 Construction of PWS Level II in Brgy.	Kanalana	2,310,000.00	12/16/2019	4/9/2020	100.00%	2 261 017 25		Completed as per Program of Works
Pag-asa, Kapalong, DDN	Kapalong	2,310,000.00	12/16/2019	4/9/2020	100.00%	2,361,917.25		Flogram of Works
7.23 Trading Post. Storage and Hauling								
Truck, Libuak, Island Garden City of Samal	Samal	4,000,000.00	9/3/2020	7/30/2021	90.32%	3,698,166.71		On going
, , , , , , , , , , , , , , , , , , , ,		,,	-,-,	, ,				J U
7.24 Provision of Solar Energy	Talaingod	14,300,000.00				14,061,860.00		On going
7.25 Cattle Production, Talanigod	Talaingod	1,500,000.00				1,322,811.00		

### CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES TRUST FUND

### FOR THE QUARTER ENDING DECEMBER 31, 2021

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
7.26 Cattle Production, Kapalong	Kapalong	1,500,000.00				1,322,811.00		
7.27 Construction of PWS Level II, Palma								
Gil, Talaingod	Talaingod	1,000,000.00				899,599.46		
7.28 Construction of PWS Level II,								
Capungagan, Kapalong	Kapalong	1,000,000.00				966,861.82		
7.29 Construction of PWS Level II, Brgy.								
Pag-asa, Kapalong	Kapalong	1,000,000.00				985,700.69		
7.30 Installation of 160-Unit Low Cost								
Solar, Dagohoy, Talaingod	Talaingod	1,000,000.00				992,536.00		
7.31 Installation of 160-Unit Low Cost								
Solar,Palma Gil, Talaingod	Talaingod	1,000,000.00				992,536.00		
7.32 Agricultural Production Project								
Fishing Net w/ Pumpboat , Limao		1,500,000.00				40,000.00		
7.33 Agricultural Production Project								
Fishing Net w/ Pumpboat , Kinawitnon		1,500,000.00				40,000.00		
7.34 Agricultural Production Project								
Fishing Net w/ Pumpboat , Tambo, IGACOS	Samal	1,500,000.00				•		
8. OPAPP								
8.1 Construction of Houses for Families								<b>6</b>
displaced by Armed Conflict (125 units),								Suspended as of July 16, 2021
Sitio Tibucag, Dagohoy	Talaingod	11,250,000.00	11/9/2020	9/22/2021	63.97%	9,948,459.57		July 16, 2021
	-							
8.2 Community Consultation on Local								
Peace Engagement (LPE) and conduct of								
DavNor Adlaw sa Kalinaw (Peace Campaign)	Province Wide	1,000,000.00				950,365.00		On going
9. DILG								
				1				

### CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES TRUST FUND

### FOR THE QUARTER ENDING DECEMBER 31, 2021

				Target	Pro	ject Status	No. of	
Program or	Location	Total Cost	Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
								Completed as per
9.1 Improvement of DILG Building		5,000,000.00		8/30/2021	100%	4,996,190.60		Program of Works
0.25		244 050 000 00				204 000 400 00		On Going
9.2 Emergency Transport Vehicle (ETV)		211,850,000.00		-		204,888,400.00		On Going
								On-going (Suspended last April 5, 2020 due to
9.3 Construction Of Halfway Home, Doña								COVID, resumption order
Asuncion	Asuncion	5,000,000.00	2/17/2020	9/12/2020	20.12%	4,908,257.01		dated May 4, 2020)
0.4 Porformance Challenge Fund		4 500 000 00				1 000 000 00		On Going
9.4 Performance Challenge Fund  10. DOLE		4,500,000.00				1,998,000.00		On doing
10. DOLE								
10.1 Livelihood (Kabuhayan Program)	Provincewide	1 000 000 00	4/23/2018			979,590.00		On Going
` ' '	Provincewide	1,000,000.00	4/23/2018			979,590.00		On doing
10.2 TUPAD 2021 IMPLEMENTATION		45 420 276 00				45 420 276 00		Completed
(Non 4Ps Beneficiaries)		15,430,276.00				15,430,276.00		Completed
10.3 TUPAD 2021 Implementation (Non								
4Ps Beneficiaries)		15,003,776.00				15,003,776.00		Completed
11. NHA								
								Completed as per
11.1 Balai Pig Immimanan, Sitio								Program of Works
Mesulong, Sto. Niño, Talaingod	Talaingod	21,969,763.20	11/2/2020	7/29/2021	100.00%	21,969,763.20		
11.2 Balai Lupowanan, Sitio Nasilaban,								
Palma Gil, Talaingod	Talaingod	21,988,532.49	2/1/2021	10/28/2021	65.00%	18,391,972.74		On going
12. OFFICE OF THE PRESIDENT								
12.1 OP-SCPF-DDNH 2021- 3 HOSPITALS								
(KAPALONG, SAMAL & CARMEN)		10,951,677.93				10,951,677.93		Completed

#### Province of Davao del Norte

Program or	Location		Date Started	Target Completion	Pro	ject Status	No. of Extensions,	Remarks
		Total Cost			% of	Total Cost		
Project				Date	Completion	Incurred to Date	if any	
TRUST FUND								
13. OFFICE OF THE CIVIL DEFENSE								
13.1 Operation of COVID-19 Isolation								
Facilities	Province Wide	12,095,000.00				12,095,000.00		Return
14. MINDANAO DEVELOPMENT AUTHORITY								
14.1 Formulation of Agri- Fishery Road								
Мар		300,000.00				143,045.00		On going
15. DEPARTMENT OF TOURISM								
15.1 Cultural Mapping Project	Province Wide	100,000.00				81,150.00		On going
16. PHILIPPINE COUNCIL FOR AGRICULTURE AND FISHERIES								
16.1 Strengthening of Agricultural & Fishery of DDN		156,000.00				147,900.00		On going
17. LGSF- SBDP								
17.1 Road Upgrading from Jct. Highway								
Concepcion to Prk. 1 Brgy. Road (Phase 1)	Asuncion	5,000,000.00				4,009,601.99		On going
17.2 Road Upgrading from Jct. Highway Concepcion to Prk. 3 Brgy. Road (Phase 1)	Asuncion	6,850,000.00				1,027,122.43		On going
17.3 Road Upgrading from Jct. Highway		.,,				, ,		
Concepcion to Prk. 6 Brgy. Road (Phase 1)	Asuncion	6,250,000.00				2,541,095.98		On going
17.4 Concreting of Barangay Road, Prk. 9,4&4A	Kapalong	20,000,000.00				11,097,657.62		On going

Summary:

Province of Davao del Norte

							Target	Project Status		No. of	
Program or		Location		Total Cost		Date Started	Completion	% of	Total Cost	Extensions,	Remarks
Project							Date	Completion	Incurred to Date	if any	
TRUST FUND											
Donor Agency		Downloaded		Obligation		Balance					
DOH	P	42,411,452.64	P	28,692,245.69	P	13,719,206.95					
PAMANA		137,250,000.00		132,764,643.31		4,485,356.69					
DA-RFU XI		89,498,176.06		63,649,715.24		25,848,460.82					
PRDP		952,644,090.44		825,100,595.50		127,543,494.94					
ACIAR		10,166,595.98		8,371,304.37		1,795,291.61					
LGSF-CMGP		929,845,316.45		881,997,067.86		47,848,248.59					
OPAPP-PAMANA		69,020,000.00		55,815,698.97		13,204,301.03					
OPAPP		12,250,000.00		10,898,824.57		1,351,175.43					
DILG		226,350,000.00		216,790,847.61		9,559,152.39					
DOLE		31,434,052.00		31,413,642.00		20,410.00					
NHA		43,958,295.69		40,361,735.94		3,596,559.75					
OP		10,951,677.93		10,951,677.93		-					
OCD		12,095,000.00		12,095,000.00		-					
MDA		300,000.00		143,045.00		156,955.00					
DOT		100,000.00		81,150.00		18,850.00					
PCAF		156,000.00		147,900.00		8,100.00					
LGSF-SBDP		38,100,000.00		18,675,478.02		19,424,521.98					
TOTAL	Р	2,568,430,657.19	Р	2,319,275,093.99	Р	268,580,085.18	•				

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EMELIA C. PALERO, CPA, MSLRG Provincial Budget Officer WINONA J. AVENIDO, CPA, MPA
Provincial Accountant

EDWIN I. JUBAHIB Governor